

Kindly see RFIs below:

- 1. The only spot where the demolition of the existing building seems to be mentioned is on DAS advertisement. Please confirm the demolition of the existing building is the contractor's responsibility. Will we be responsible for relocation of any equipment that is currently in the building?**
- 2. Based on the description for cupolas on the bid form, there are 3 (Model Monterey) that are an add alternate. However on A3.0 it mentions there are 3 for the base bid (Model Redwing). Please confirm that 3 Redwings (painted) are to be included in the base bid with an alternate price for 3 Montereys.**
- 3. Please provide details for the following:**

New slab to existing slab/foundation. Does this require pinning? Thicker edge?

Regarding the foundation wall that is to be removed between the existing slabs. The drawing indicates to bring top of foundation wall to 8" below grade. The slab infill here will only be about 8" wide which will be difficult for pins to be installed as well as compacting backfill under the new slab. Shall we figure a minimum of 12" slab removal on either side of the wall to allow for ease of backfilling and not having such a narrow infill?

Thank you.

Chris Rossignol
SCOPE Construction Co., Inc.